FILE COPY

RECEIVED CIVIC 2 4 AUG 2010 **P-10**106229 EPA & IE UNITS

Methodology for Demolition 213 Cashel Street Christchurch.

Establishment

Prior to work commencing Frews intend to negotiate control of the two car parks on Woolsack Lane. The car park at the Northern end will become the main point of access to provide an area to park site vehicles.

Traffic Management / Hoardings:

It is proposed that a TMP is put in place.

For parts of this job Woolsack Lane will be entirely closed to pedestrians.

Trucks will access the site from Hereford Street and exit the same way.

When the building immediately adjacent to Woolsack Lane is being demolished the road will be closed to all traffic for the length of the building. Access to the remaining properties from either end of Woolsack.

A site fence will be established across the entrance to the large car park at the northern end of Woolsack lane. This will secure the Northern perimeter of the site. The existing perimeter walls of the buildings will secure the remainder of the site. Near the end of the job these wall will be removed and site fencing will be put in its place.

When the street facade on 213 Cashel Street is removed, a footpath closure and lane closure will be in place.

Sediment Control:

Sediment and run off from the site will be contained by leaving the perimeter walls intact (up to 1.8m) until the end of the job.

Drains in the two car parks on Woolsack Lane will be secured with filter cloth, preventing sediment from entering them.

Areas where the trucks are loaded will be swept and cleared between loads to prevent sediment being tracked onto the road.

Dust Control:

A water supply will be maintained on site, if sprinklers are required they can be established to dampen down work areas to prevent dust.

Material Disposal:

C&D waste from this site will be taken to our recycling facility in Johns Road, it is estimated that more than 95% of these buildings will be recycled.

Using GPS all loads are tracked and a record of material type and weight made. At the end of CONNCIL

the job totals for each type of material are given.

ENT DOCUMENT

1 2 OCT 2010 Chris Van Den Bosch **Building Consent Officer**

File Copy

All building work shall comply with the consented documents.

Methodology:

Stage 1

Building 1 (Long building adjacent to 219, frontage on Cashel Street)

- 1) Strip internal fixtures and fittings, pipe work, carpets etc from all buildings and remove from site. Scissor platform and mobile scaffolding to be used as required.
- 2) Roof cladding to be removed, working from the outside using harnesses, and dropped down through hole onto 1st floor, pack and remove.
- 3) Chainsaw exposed sarking down in sections with purlins still attached. Drop onto 1st floor. Sort, package, and remove.
- 4) A 30t Digger will enter the main building from the Northern end (Hereford Street), pushing the brick wall into the building (ground and 1st floor wall).
- 5) Chainsaw down the first exposed roof truss and using a digger lift onto the 1st floor. Dismantle pack and remove.
- 6) Dismantle remaining brick wall above 1st floor by hand, stack on pallets and remove.
- 7) The 1st floor will be broken out with a digger using mechanical shears, working back towards the second roof truss.
- 8) Stages 5, 6, 7 are repeated until there is one truss with sarking and purlins tying it to the façade remaining. This remaining truss will provide stability to the standing façade. Windows will be removed and replace with temporary fencing to protect Cashel Street from debris.

Stage 2

Building 2 (Smaller building behind 207, adjacent to Woolsack Lane)

- 1) Strip internal fixtures and fittings, pipe work, carpets etc from all buildings and remove from site. Scissor platform and mobile scaffolding to be used as required.
- 2) Roof cladding to be removed, working from the outside using harnesses, and dropped down through hole onto 1st floor, pack and remove.
- 3) Chainsaw exposed sarking down in sections with purlins still attached. Drop onto 1st floor. Sort, package, and remove.
- 4) A 30t Digger will enter the main building from the Northern end (Hereford Street), pushing the brick wall into the building (ground and 1st floor wall).
- 5) Chainsaw down the first exposed roof truss and using a digger lift onto the 1st floor. Dismantle pack and remove.
- 6) Dismantle remaining brick wall above 1st floor by hand, stack on pallets and remove.
- 7) The 1st floor will be broken out with a digger using mechanical shears, working back towards the second roof truss.
- 8) Stages 5, 6, 7 are repeated until there is one truss including sarking and purlins remaining, and the facade.
- 9) Two 30t diggers will pull the top of the frontage onto the 1st floor, this will be cleared before the floor is removed and the upper section of the ground floor walls.

Stage 3

- 1) Remaining walls (excluding the facade) are lowered to 1.8meter.
- 2) In conjunction with a footpath and lane closure, two 30t diggers will pull the top of the façade on Cashel Street onto the 1st floor, this will be cleared before the floor is removed and the upper section of the ground floor walls.
- 3) All concrete floor pads will then be pulled up ad removed, and the site left clear.

DATE REC: 04 OCT 2011 BUI.CAS213.0001.4 1 2 0CT 2000 Churs Van Den Bosch Churs Van Den Bosch File Copy I building work shall comply with a consented documents. SH CITY COUNCIL SENT DOCUMENT BUILDING CONSENT 10106229 **BUILDING CONSENTS** RECEIVED -4 OCT 2010 Location Plan Madras Street New Carpark PMY Property Trust Hereford Street F (CS) 374 SM CATORE LED **Ceasinel Street** Woolsack Lane 1 Location Plan (True North) 10 E 但多 : 500

亚





